

Request for Information (RFI)

Date: 06/24/16 Request No. 008.1

Project: Ephrata Landfill Pretreatment Facility and Evaporation Pond

Project No.: 555-1860-012

Owner: Grant County Public Works Department & City of Ephrata

Contractor: Water Tectonics

Information Request Initiated By: TJ Mothersbaugh

Regarding: Plan Sheet(s): _____ Specification Section: 1-08.5/1-08.9

Request:

1. Specification section 1-08.9 Liquidated Damages refers to a "liquidated damages formula" that should be located in section 1-08.9, however, no formula is shown. Please confirm the liquidated damages formula.

2. Regarding bid items 26 and 27 and given the engineering requirements stated in the specifications, WaterTectonics is estimating the required Time for Completion as follows. From receipt of contract to equipment delivery on site is estimated at 16 weeks. After acceptance of equipment on site, an additional 4 weeks will be required for installation, commissioning, the 5-day test, and owner training. This pushes the total Time for Completion out to 20 calendar weeks. Given the importance of project schedule stated in the specifications, WaterTectonics would like to know if the Time for Completion can be extended to 20 calendar weeks.

Prepared By: TJ Mothersbaugh Date: 06/24/16

Response Assigned To:

Project Manager Project Engineer Resident Project Representative

Response:

1. The bound portion of Section 1-08.9 within the Contract Documents represent the project specific Special Provisions. Refer to the Washington State Department of Transportation (WSDOT) Standard Specifications for Road, Bridge, and Municipal Construction for the remainder of Section 1-08.9.

2. The Time for Completion shall be 80 working days in accordance with Section 1-08.5.

Signed: Ian Sutton, PE Date: 06/27/16

cc: Jeff Tincher, Jerome Wawers, Brandon Ball