

Request for Information (RFI)

Date: 06/27/16 Request No. 009.1

Project: Ephrata Landfill Pretreatment Facility and Evaporation Pond

Project No.: 555-1860-012

Owner: Grant County Public Works Department & City of Ephrata

Contractor: KRCI LLC

Information Request Initiated By: Kyle Snitily

Regarding: Plan Sheet(s): _____ Specification Section: 1-09

Request:

May the contractor receive partial progress payments for "material on hand" in regards to the manufacturing of Container #1 and #2?

The containers and associated equipment will be constructed/manufactured offsite, but if an acceptable schedule and tracking system is enabled, may the contractor invoice for "material on hand" even though the equipment is located offsite?

Prepared By: Kyle Snitily Date: 06/27/16

Response Assigned To:

Project Manager Project Engineer Resident Project Representative

Response:

In accordance with Section 1-09.1, the Contractor shall develop and submit a supplemental schedule for lump sum bid items for review and approval by the Owner and Engineer. This approved comprehensive list of items that constitutes each lump sum priced bid item, including Liquid and Vapor Treatment Train Bid Item Nos. 26 and 27, will be used to evaluate requests for payment. Provided pay requests reflect the supplemental schedule and a quantifiable demonstration is made for partial progress payments for lump sum bid items, the Contractor can receive partial progress payments.

Signed: Ian Sutton, PE Date: 06/28/16

cc: Jeff Tincher, Jerome Wawers, Brandon Ball, Brian Pippin