



CITY OF GEORGE
GRANT COUNTY, WASHINGTON

P.O. Box 5277
George, Washington 98824
(509) 785-5081 • www.cityofgeorge.org

December 27, 2022

Ms. Janice Flynn
Administrative Services Coordinator
Grant County Board of County Commissioners
PO Box 37
Ephrata, WA 98823

Reference: City of George, Well No.3 Generator – SIP No. 2019-04

Dear Ms. Flynn:

The City of George hereby requests a new completion date of December 31, 2023 for the Well No. 3 Generator project (SIP No. 2019-04). The City has been able to move forward with the work, and is near completion of the construction of the project. Due to supply issues associated with the ongoing COVID-19 pandemic, the generator delivery was significantly delayed. The generator has been received, but closeout of the construction project will extend beyond the completion date (12/31/2022). It is estimated that project completion will be sometime in 2023. The City hereby requests a completion date of 12/31/2023 to allow time for project completion.

Thank you for your consideration of our request. Please let us know, if you have any questions or would like additional information.

Sincerely,

Julia Schooler, Mayor Pro Tem
City of George

