

Request for Information (RFI)

Date: 06/23/16 Request No. 007.1

Project: Ephrata Landfill Pretreatment Facility and Evaporation Pond

Project No.: 555-1860-012

Owner: Grant County Public Works Department & City of Ephrata

Contractor: Water Tectonics

Information Request Initiated By: TJ Mothersbaugh

Regarding: Plan Sheet(s): _____ Specification Section: 43 31 20

Request:

- Regarding the C-1 Air Compressor in the Vapor Treatment Train in the Control Room, the Sullivan Palatek, Inc. rep says 15HP will not do 75 SCFM at 125psi. A 25HP is required for this. Please confirm if you want the 25HP model or clarify the preferred specification.

Prepared By: TJ Mothersbaugh Date: 06/23/16

Response Assigned To:

Project Manager Project Engineer Resident Project Representative

Response:

- DELETE Section 43 31 20, Vapor Treatment Train, Paragraph 2.09.A.4 and REPLACE with:

- Sizing and HP requirement for air compressor shall be based on providing continuous air supply at 75 SCFM @ 125 psi.

Signed: Ian Sutton, PE Date: 06/24/16

cc: Jeff Tincher, Jerome Wawers, Brandon Ball